Grantee: Gary, IN

Grant: B-08-MN-18-0005

April 1, 2011 thru June 30, 2011 Performance Report



Grant Number: B-08-MN-18-0005	Obligation Date:	Award Date:			
Grantee Name: Gary, IN	Contract End Date: 03/13/2013	Review by HUD: Reviewed and Approved			
Grant Amount: \$3,836,758.00	Grant Status: Active	QPR Contact: Evelyn Aponte			
Estimated PI/RL Funds: \$35,105.86					
Total Budget: \$3,871,863.86					
Disasters:					
Declaration Number No Disasters Found					
Narratives					
Areas of Greatest Need:					
Ambridge Area Yes 10 87.1% 23.1% 9 109.00 21.3% 7 114.00 21.3% Far-East Midtown & Ea 21.35% South Glen Park East Yes 10 80.0% 2	RF 10 102.02 23.7% Northern Horace Mann Ar 22.0% Ambridge Area Yes 10 84.0% 22.3% 8 10 st Yes 10 78.9% 21.0% 115.00 20.0% Emerson 1.3% 127.00 20.3% South Glen park East Yes 1 frown East Yes 10 79.3% 21.1% 3 106.00 20.6% 18.00 20.2% Midtown Yes 10 75.7% 20.2%	07.00 21.6% Downtown West Yes 10 80.0% & Aetna Yes 10 74.6% 20.0% 6 126.00 0 75.9% 20.3% 123.00 20.9% North Glen Park			
Distribution and and Uses of Funds:					
Activity 1 – Administration - This activity represents 10% of the total NSP Grant = \$383,675.80 and will be utilized for administrative purposes for implementation of the grant. Activity 2 – Clearance and Demolition - Demolition of slum and blighted structures = \$2,233,082.20 Slum and blighted structures will be demolished in the City of Gary that warrant demolition instead of rehabilitation. Staff will consult with the City of Gary Redevelopment/Demolition Department for this process. Activity 3 - Acquisition/Rehabilitation/Resale 1 - Acquisition, rehabilitation and resale of 2 single family properties under the 120% AMI = \$220,000.00 for families meeting those income requirements. All work order changes will be approved by the Director and duly noted for HUD audit. Activity 4 - Acquisition/Rehabilitation/Resale 2 - Acquisition, rehabilitation and resale of 14 single family properties under the 50% AMI = \$1,000,000.00 for families meeting those income requirements. All work order changes will be approved by the Director and duly noted for HUD audit.					
Definitions and Descriptions:					
Low Income Targeting:					
Acquisition and Relocation:					
Public Comment:					



Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$3,837,158.00
Total Budget	\$0.00	\$3,837,158.00
Total Obligated	\$0.00	\$3,836,758.00
Total Funds Drawdown	\$280,397.78	\$2,774,303.97
Program Funds Drawdown	\$280,397.78	\$2,773,903.97
Program Income Drawdown	\$0.00	\$400.00
Program Income Received	\$0.00	\$400.00
Total Funds Expended	\$283,204.23	\$2,786,830.95
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$575,513.70	\$0.00
Limit on Admin/Planning	\$383,675.80	\$105,362.63
Limit on State Admin	\$0.00	\$105,362.63

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$959,189.50	\$1,000,000.00

Overall Progress Narrative:

Activity #1 - Expended \$12,597.19 for administrative costs this quarter associated with the implementation of this program. There is a difference of \$7.12 between the expenditures and drawdowns. This is due to the fact that \$77.56 in fringes were paid in the previous quarter and drawn this quarter. Also \$84.68 in fringes were paid this quarter, but not drawn this quarter. Difference of \$84.58 - \$77.56 = \$7.12.

Activity #2 - Expended \$254,134.07 in demolition funds this quarter. Expended \$2,280.00 in product delivery costs. Paid Attorney Gilbert King \$1,300 for legal fees. Expended \$250,554.07 for the demolition and/or clearance of 1 commercial structure and 17 residential structures for a total demolition of 22 housing units. Paid Gary Material Supply \$97,628 for the demolition of 1 residential property: 4409 Mass. St. -1 unit (\$6,477); 1 commercial property: 205 E. 21st Ave. (\$89,061); & backfill for 3 residential properties: 833 Madison St. (\$2,090) which was reported completed in last quarter; 2433 Grant St. & 421 Jeff. St. (\$2,194.50). Paid C. Lee Construction \$31,654 for the demolition of 4 residential properties: 459 Lincoln St. 1 unit (\$9,265); 441 Grant St. 1 unit (\$6,600); 561 Georgia St. 2 units (\$6,300); 837 Grant St. 1 unit (\$9,489). Paid Aavatar Enterprises \$20,800 for the demolition of 2 residential properties: 4369 Adams St. 1 unit (\$10,900); 737 Arthur St. 1 unit (\$9,900). Paid D & R Construction \$71,800 for the demolition of 8 residential properties: 421 Tyler St. - 2 units (\$8,900); 541-43 Vermont St. - 2 units (\$13,200); 2469 Johnson St. - 1 unit (\$9,500); 2633 Buchanan St. - 1 unit (\$8,000); 2684 Conn. St. - 1 unit (\$7,000); 428-30 Jeff. St. - 2 units (\$7,500); 324 Marshall St. - 1 unit (\$9,000); 1528 Taney St. - 1 unit (\$8,700). Paid Allied



Waste Services \$28,272.07 for disposal of debris for 9 residential properties: 2425 Grant St. (\$116.92) demolition reported completed in 2010; 2237 and 833 Madison St. (\$5,375.73), 2237 Madison St. (\$2,354.31), 316 W. 23rd Ave. (\$1,209.53) - demolition reported completed last quarter; 411 Grant St. (\$189.07) demolition reported completed in 2010; 411 Grant St. -demolition reported completed in 2010 & 2567 W. 9th Ave. (\$6,064.30) - demolition reported completed last quarter; 833 Madison St. & 2433 Grant St. (\$4,122.17); 2433 Grant St. & 421 Jeff. St. (\$4,957.63); 421 Jeff. St. (\$3,883.41). Paid J & K Environmental \$400 for removal & disposal of oil tank at 459 Lincoln St.

The difference between the amount drawn and the amount expended is \$2,763.23. This amount includes a drawdown that was not made for a payment in the amount of \$4,957.63 and a drawdown that was made this quarter for payments made in a previous quarter in the amount of \$2,194.40 (\$4,957.63-\$2,194.40 = \$2,763.23).

Activity #3 - No expenditures this quarter.

Activity #4 - Expended \$16,472.97 this quarter. Expended \$2,852.20 in product delivery costs. Paid NIPSCO \$2,564.26 for utilities at 3501 Penn. St. (\$125.49); 846 E. 36th Ave. (\$208.02); 1173 Arizona St. (\$202.86); 4333 Penn. St. (\$148.77); 4325 Carolina St. (\$175.61); 4023 Vermont St. (\$32.27); 4580 Delaware St. (\$34.17); 670 Allen St. (\$19.17); 2011 W. 7th Ave. (\$250.13); 4259 Jeff. St. (\$185.15); 632 W. 45th Ave. (\$307.77); 4569 Lincoln St. (\$299.55); 4436 Mass. St. (\$521.85); and 4264 Jeff. St. (\$53.45). Paid ADT Security Services \$3,105.51 for security services at: 846 E. 36th Ave. (\$928.35); 1173 Arizona St. (\$1,461.28); and 4264 Jeff. St. (\$715.88). Paid Samson's Consumer Smart Consulting Services \$1,064 for counseling services to 12 households. Paid A+Rehab \$4,675 for rehabilitation services at 846 E. 36th Ave. (\$2,610) and 4569 Lincoln St. (\$2,065). Paid GEO-AL Construction \$2,212 for rehabilitation services at 670 Allen St. (\$700); 2011 W. 7th Ave. (\$812); & 4023 Vermont St. (\$700). There is a difference of \$36.10 between the amount drawn and the amount expended. This is due to:

- 1. Claim to NIPSCP paid in the amount of \$607.82, but drawn for only \$602.34. \$5.48 difference will be drawn down next quarter.
- 2. \$22.94 in fringes that were paid in the previous quarter but not drawn and \$53.56 in fringes that were paid this quarter but not drawn (\$53.56 \$22.94 = \$30.62). \$30.62 will be drawn next quarter.

Project Summary

Project #, Project Title	This Report Period	To Da	te
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0001, Acquisition/Rehabilitation/Resale	\$16,436.87	\$1,220,000.00	\$975,006.45
0002, Demolition	\$251,370.84	\$2,233,082.20	\$1,693,534.89
0003, Administration	\$12,590.07	\$383,675.80	\$105,362.63



Activities

Grantee Activity Number: 1

Activity Title: Administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

0003 Administration

Projected Start Date: Projected End Date:

04/01/2009 04/01/2012

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A City of Gary

Apr 1 thru Jun 30, 2011 **Overall** To Date **Total Projected Budget from All Sources** \$383,675.80 **Total Budget** \$0.00 \$383,675.80 \$0.00 **Total Obligated** \$383,675.80 **Total Funds Drawdown** \$12,590.07 \$105,362.63 **Program Funds Drawdown** \$12,590.07 \$105,362.63 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$12,597.19 \$107,188.09 City of Gary \$12,597.19 \$107,188.09

Match Contributed \$0.00 \$0.00

Activity Description:

Funding of \$383,675.80 will be used toward the administrative costs for the implementation of the grant.

Location Description:

NΑ

Activity Progress Narrative:

Expended \$12,597.19 for administrative costs this quarter associated with the implementation of this program. There is a difference of \$7.12 between the expenditures and drawdowns. This is due to the fact that \$77.56 in fringes were paid in the previous quarter and drawn this quarter. Also \$84.68 in fringes were paid this quarter, but not drawn this quarter. Difference of \$84.58 - \$77.56 = \$7.12.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 2

Demolition Activity Title:

Activitiy Category: Activity Status:

Clearance and Demolition **Under Way Project Number: Project Title:**

0002 Demolition

Projected End Date: Projected Start Date: 04/01/2012

04/01/2009

Completed Activity Actual End Date: Benefit Type:

National Objective: Responsible Organization:

NSP Only - LMMI City of Gary

Overall Apr 1 thru Jun 30, 2011 To Date **Total Projected Budget from All Sources** \$2,233,082.20 N/A **Total Budget** \$0.00 \$2,233,082.20 **Total Obligated** \$0.00 \$2,233,082.20 **Total Funds Drawdown** \$251,370.84 \$1,693,934.89 **Program Funds Drawdown** \$251,370.84 \$1,693,534.89 **Program Income Drawdown** \$0.00 \$400.00 **Program Income Received** \$0.00 \$400.00 **Total Funds Expended** \$254,134.07 \$1,697,134.23 \$1,697,134.23 City of Gary \$254,134.07

Match Contributed \$0.00 \$0.00

Activity Description:

Area ()

Funds will be used for clearance and demolition of slum and blighted structures in the City of Gary.

Location Description:

Project activity areas

Activity Progress Narrative:

Expended \$254,134.07 in demolition funds this quarter. Expended \$2,280.00 in product delivery costs. Paid Attorney Gilbert King \$1,300 for legal fees. Expended \$250,554.07 for the demolition and/or clearance of 1 commercial structure and 17 residential structures for a total demolition of 22 housing units. Paid Gary Material Supply \$97,628 for the demolition of 1 residential property: 4409 Mass. St. -1 unit (\$6,477); 1 commercial property: 205 E. 21st Ave. (\$89,061); & backfill for 3 residential properties: 833 Madison St. (\$2,090) which was reported completed in last quarter; 2433 Grant St. & 421 Jeff. St. (\$2,194.50). Paid C. Lee Construction \$31,654 for the demolition of 4 residential properties: 459 Lincoln St. 1 unit (\$9,265); 441 Grant St. 1 unit (\$6,600); 561 Georgia St. 2 units (\$6,300); 837 Grant St. 1 unit (\$9,489). Paid Aavatar Enterprises \$20,800 for the demolition of 2 residential properties: 4369 Adams St. 1 unit (\$10,900); 737 Arthur St. 1 unit (\$9,900). Paid D & R Construction \$71,800 for the demolition of 8 residential properties: 421 Tyler St. - 2 units (\$8,900); 541-43 Vermont St. - 2 units (\$13,200); 2469 Johnson St. - 1 unit (\$9,500); 2633 Buchanan St. - 1 unit (\$8,000); 2684 Conn. St. - 1 unit (\$7,000); 428-30 Jeff. St. - 2 units (\$7,500); 324 Marshall St. - 1 unit (\$9,000); 1528 Taney St. - 1 unit (\$8,700). Paid Allied Waste Services \$28,272.07 for disposal of debris for 9 residential properties: 2425 Grant St. (\$116.92) demolition reported completed in 2010; 2237 and 833 Madison St. (\$5,375.73), 2237 Madison St. (\$2,354.31), 316 W. 23rd Ave. (\$1,209.53) - demolition reported completed last quarter; 411 Grant St. (\$189.07) demolition reported completed in 2010; 411 Grant St. -demolition reported completed in 2010 & 2567 W. 9th Ave. (\$6,064.30) - demolition reported completed last guarter; 833 Madison St. & 2433 Grant St. (\$4,122.17); 2433 Grant St. & 421 Jeff. St. (\$4,957.63); 421 Jeff. St. (\$3,883.41). Paid J & K Environmental \$400 for



removal & disposal of oil tank at 459 Lincoln St.

The difference between the amount drawn and the amount expended is \$2,763.23. This amount includes a drawdown that was not made for a payment in the amount of \$4,957.63 and a drawdown that was made this quarter for payments made in a previous quarter in the amount of \$2,194.40 (\$4,957.63-\$2,194.40 = \$2,763.23).

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	18	111/159
# of buildings (non-residential)	1	11/10
# of Public Facilities	0	0/0
# of Businesses	0	0/0
# of Non-business Organizations	0	0/0

This Report Period

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units

Cumulative Actual Total / Expected

Total

158/159

Beneficiaries Performance Measures

	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
Activity Locations							
Address		City	County	Sta	te	Zip	Status / Accept
2433 Grant St.		Gary	NA	NA		46404-3506	Not Validated / N
4369 Adams St.		Gary	NA	NA		46408-3343	Not Validated / N
837 Grant St.		Gary	NA	NA		46404-1528	Not Validated / N
2633 Buchanan St.		Gary	NA	NA		46407-3817	Not Validated / N
428-30 Jefferson St.		Gary	NA	NA		46402-1229	Not Validated / N
205 E. 21st Ave.		Gary	NA	NA		46407-2615	Not Validated / N
459 Lincoln St.		Gary	NA	NA		46402-1047	Not Validated / N
2469 Johnson St.		Gary	NA	NA		46407	Not Validated / N
324 Marshall St.		Gary	NA	NA		46404-1056	Not Validated / N
1528 Taney St.		Gary	NA	NA		46404-2063	Not Validated / N
541-43 Vermont St.		Gary	NA	NA		46402-1433	Not Validated / N
4409 Massachusetts St.		Gary	NA	NA		46409-2129	Not Validated / N
421 Tyler St.		Gary	NA	NA		46402	Not Validated / N
421 Jefferson St.		Gary	NA	NA		46402-1203	Not Validated / N
561 Georgia St.		Gary	NA	NA		46402-1427	Not Validated / N
441 Grant St.		Gary	NA	NA		46404-1105	Not Validated / N
2684 Connecticut St.		Gary	NA	NA		46407-3635	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Cumulative Actual Total / Expected

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 3

Activity Title: Acquisition/Rehabilitation/Resale 1

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

0001 Acquisition/Rehabilitation/Resale

Projected Start Date: Projected End Date:

04/01/2009 04/01/2012

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

National Objective: Responsible Organization:

NSP Only - LMMI City of Gary

Overall	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$220,000.00
Total Budget	\$0.00	\$220,000.00
Total Obligated	\$0.00	\$220,000.00
Total Funds Drawdown	\$0.00	\$140,253.89
Program Funds Drawdown	\$0.00	\$140,253.89
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$148,331.57
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition/Rehabilitation/Resale 1 - Land will be acquired, rehabed and sold to individuals who meet the guidelines up to 120% of AMI. Two families are expected to benefit from this activity.

Location Description:

Target Project Areas include: -Northern Horace Mann Area- -Ambridge Area- -Downtown West- -Far-East Midtown & Parts East- -Emerson&Aetna- -South Glen Park East- -North Glen Park East- -Midtown- -Midtown East- -Emerson-

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	5/2
# of buildings (non-residential)	0	0/0
# of Parcels acquired by	0	0/0
# of Parcels acquired by admin	0	0/0
# of Parcels acquired voluntarily	0	0/0



This Report Period

0

Cumulative Actual Total / Expected

Total

Total 5/2

of Housing Units

Beneficiaries Performance Measures

	INIS RE	inis Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/2	0/2	0
# of Persons	0	0	0	15/0	0/0	15/0	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 4

Activity Title: Acquisition/Rehabilitation/Resale 2

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

0001 Acquisition/Rehabilitation/Resale

Projected Start Date: Projected End Date:

04/01/2009 04/01/2012

Benefit Type: Completed Activity Actual End Date:
Direct (HouseHold)

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside City of Gary

Overall Apr 1 thru Jun 30, 2011 To Date **Total Projected Budget from All Sources** \$1,000,000.00 N/A \$0.00 **Total Budget** \$1,000,000.00 **Total Obligated** \$0.00 \$1,000,000.00 **Total Funds Drawdown** \$16,436.87 \$834,752.56 **Program Funds Drawdown** \$16,436.87 \$834,752.56 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$16,472.97 \$834,177.06 City of Gary \$16,472.97 \$834,177.06 **Match Contributed** \$0.00 \$0.00

Activity Description:

Acquisition/Rehabilitation/Resale 2 - Land will be acquired, rehabed and sold to individuals who meet the guidelines of 50% or below of AMI. Fourteen (14) families are expected to benefit from this activity.

Location Description:

Target Project Areas include: -Northern Horace Mann Area- -Ambridge Area- -Downtown West- -Far-East Midtown & Parts East- -Emerson&Aetna- -South Glen Park East- -North Glen Park East- -Midtown- -Midtown East- -Emerson-

Activity Progress Narrative:

Expended \$16,472.97 this quarter. Expended \$2,852.20 in product delivery costs.

Paid NIPSCO \$2,564.26 for utilities at 3501 Penn. St. (\$125.49); 846 E. 36th Ave. (\$208.02); 1173 Arizona St. (\$202.86); 4333 Penn. St. (\$148.77); 4325 Carolina St. (\$175.61); 4023 Vermont St. (\$32.27); 4580 Delaware St. (\$34.17); 670 Allen St. (\$19.17); 2011 W. 7th Ave. (\$250.13); 4259 Jeff. St. (\$185.15); 632 W. 45th Ave. (\$307.77); 4569 Lincoln St. (\$299.55); 4436 Mass. St. (\$521.85); and 4264 Jeff. St. (\$53.45).

Paid ADT Security Services \$3,105.51 for security services at: 846 E. 36th Ave. (\$928.35); 1173 Arizona St. (\$1,461.28); and 4264 Jeff. St. (\$715.88).

Paid Samson's Consumer Smart Consulting Services \$1,064 for counseling services to 12 households.

Paid A+Rehab \$4,675 for rehabilitation services at 846 E. 36th Ave. (\$2,610) and 4569 Lincoln St. (\$2,065). Paid GEO-AL Construction \$2,212 for rehabilitation services at 670 Allen St. (\$700); 2011 W. 7th Ave. (\$812); & 4023 Vermont St. (\$700). There is a difference of \$36.10 between the amount drawn and the amount expended. This is due to:

- 1. Claim to NIPSCP paid in the amount of \$607.82, but drawn for only \$602.34. \$5.48 difference will be drawn down next quarter.
 - 2. \$22.94 in fringes that were paid in the previous quarter but not drawn and \$53.56 in fringes that were paid this quarter but



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/14
# of buildings (non-residential)	0	0/0
# of Parcels acquired by	0	0/0
# of Parcels acquired by admin	0	0/0
# of Parcels acquired voluntarily	0	0/0
Total acquisition compensation to	0	0/0

	This Report Period	Cumulative Actual Total / Expected			
	Total	Total			
# of Housing Units	0	0/14			
# of Singlefamily Units	0	0/14			

Beneficiaries Performance Measures

	This Re	This Report Period		Cumulative Actual Total / Expected		cted	
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%		
# of Households	0	0	0	0/14	0/0	0/14	0	
# of Persons	0	0	0	0/0	0/0	0/0	0	
# Owner Households	0	0	0	0/14	0/0	0/14	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

