Grantee: Gary, IN

Grant: B-08-MN-18-0005

April 1, 2010 thru June 30, 2010 Performance Report

Grant Number: B-08-MN-18-0005	Obligation Date:
Grantee Name: Gary, IN	Award Date:
Grant Amount: \$3,836,758.00	Contract End Date:
Grant Status: Active	Review by HUD: Reviewed and Approved
QPR Contact: Evelyn Aponte	
Disasters:	
Declaration Number NSP	
Narratives	
Areas of Greatest Need:	
RF CT FR Area of Greatest Need L/M FR SPR RF 10 102.02 23.7% No Ambridge Area Yes 10 87.1% 23.1% 9 109.00 22.0% Ambridge Area Ye 21.3% 7 114.00 21.3% Far-East Midtown & East Yes 10 78.9% 21.0% 121.35% South Glen Park East Yes 10 80.0% 21.3% 127.00 20.3% Sout East Yes 10 77.9% 20.8% 4 121.00 20.8% Midtown East Yes 10 79.3% 20.3% Midtown East Yes 10 78.6% 20.9% 1 118.00 20.2% Midtown Yes	es 10 84.0% 22.3% 8 107.00 21.6% Downtown West Yes 10 80.0% 15.00 20.0% Emerson & Aetna Yes 10 74.6% 20.0% 6 126.00 h Glen park East Yes 10 75.9% 20.3% 123.00 20.9% North Glen Park 21.1% 3 106.00 20.6% Emerson Yes 10 77.8% 20.7% 2 122.00
Distribution and and Uses of Funds:	
Activity – Acquisition/Rehabilitation/Resale-NSP -1 Acquisition 12 acquired between \$25,001.00 -\$40,000.00 will be processed under the Acquisition 50% AMI 18 parcels @ \$25,000.00 = \$450,000.00 Real Esta 50%AMI Activity for families meeting those income requirements. Additiprice adjustments. Therefore the number of parcels in either category of will not be adjusted downward from Original number stated in this grant. Those properties requiring less than \$40,000.00 for rehabilitation will all after work has been contracted. All work order changes will be approved AMI 18 parcels @ \$35,000.00 = \$630,000.00 Those properties requiring properties where construction issues arise after work has been contract noted for HUD audit. Production Delivery Cost HUD Certified Counselin Blighted Structures NSP-2 = \$273,082.20 Properties in the risk area way of Gary Redevelopment/Demolition Department for this process. This activity represents 10% of the total NSP Grant = \$383,675.80 and \$10.000.000 for the process of the cost	120% AMI activity for families meeting those income requirements. At acquired between \$1.00 -\$25,000.00 will be processed under The conal properties may be added to both categories allowing for purchase build be adjusted to be inclusive of additional properties, however they a Rehabilitation 120% AMI 25 parcels @ \$40,000.00 = \$1,000,000.00 ow for cost over-run for properties where construction issues arised by the Director and dully noted for HUD audit. Rehabilitation 50% gless than \$35,000.00 for rehabilitation will allow for cost over-run for ed. All work order changes will be approved by the Director and dully gless approved by the Director and gless approved by the Director a
Definitions and Descriptions:	
Low Income Targeting:	
Acquisition and Relocation:	
Public Comment:	

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$3,836,758.00
Total CDBG Program Funds Budgeted	N/A	\$3,836,758.00
Program Funds Drawdown	\$128,837.45	\$201,786.17
Obligated CDBG DR Funds	\$103,809.40	\$862,485.20
Expended CDBG DR Funds	\$128,837.45	\$201,786.17
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$575,513.70	\$0.00
Limit on Admin/Planning	\$383,675.80	\$32,726.80
Limit on State Admin	\$0.00	\$0.00

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	rarget	Actual
NSP Only - LH - 25% Set-Aside	\$959,189.50	\$1,000,000.00

Overall Progress Narrative:

Act. #2 - Demolition increased by \$1,960,000 to \$2,233,082.20. Acquisition/Rehab/Resale decreased by \$1,960,000 to \$1,220,000.

Demolished 15 structures at a total cost of \$107,707.98. Two structures were commercial and 13 were residential, with a total of 18 housing units. Structures demolished: 913 W. 25th Ave., 2137 W. 11th Ave., 1613 Jackson St., 4416-18 Jackson St., 1321 W. 2nd Ave., 560 Mount St., 1185-89 Harrison Blvd., 500 W. 25th Ave., 769 Virginia St., 2390 Central Dr., 2396 Central Dr., 1653 W. 11th Ave., 1615 Grant St., 4635 W. 25th Ave., & 4707 W. 25th Ave. All funds expended from Act. #3 in the amount of \$50,637.03 have been transferred to Act. #4.

Purchased 1 property (3700 Lincoln St.) for a total of \$10,714.36. Appraisal was done on 1 property for a total of \$225. Pest inspections were done on 5 properties (4580 Del. St., 4325 Carolina St., 4436 Mass. St., 4333 Penn. St. & 3501 Penn. St.) for a total of \$300.

Contract awarded to Monroe Pest Control in the amount of \$21,465 for pest inspections & remediation on acquired properties. Contract awarded to ADT Security Systems for security services on acquired properties.

Contracts awarded for the rehab of 4 properties. Two contracts awarded to D & R Construction - \$44,995 for the rehab of 4435 Mass. St. & \$42,700 for the rehab of 4580 Delaware St. Two contracts awarded to Myers Builders - \$43,000 for the rehab of 4333 Penn. St. & \$33,075 for the rehab of 4325 Carolina St. Rehabilitation has begun on all 4 properties.

Expended \$10,415.11 from Act. #1 - Administration. Expended \$107,707.98 from Act. #2 - Demolition. Expended \$10,714.36 in this quarter from Act. #4 - Acq/Rehab/Resale (LH-25%).

A -4...-1

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0001, Acquisition/Rehabilitation/Resale	\$10,714.36	\$1,220,000.00	\$61,351.39
0002, Demolition	\$107,707.98	\$2,233,082.20	\$107,707.98
0003, Administration	\$10,415.11	\$383,675.80	\$32,726.80
9999, Restricted Balance	\$0.00	\$0.00	\$0.00

Activities

Activity Title: Administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title: 0003 Administration

Projected Start Date: Projected End Date:

04/01/2009 04/01/2012

Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A City of Gary

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$383,675.80
Total CDBG Program Funds Budgeted	N/A	\$383,675.80
Program Funds Drawdown	\$10,415.11	\$32,726.80
Obligated CDBG DR Funds	\$0.00	\$383,675.80
Expended CDBG DR Funds	\$10,415.11	\$32,726.80
City of Gary	\$10,415.11	\$32,726.80
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Administration

Location Description:

NΑ

Activity Progress Narrative:

Expended \$10,415.11 for adminstative costs associated with the implementation of this program.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Activity Title: Demolition

Activity Category: Activity Status:

Clearance and Demolition Under Way

Project Number: Project Title: 0002 Demolition

Projected Start Date: Projected End Date:

04/01/2009 04/01/2012

Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LMMI City of Gary

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$2,233,082.20
Total CDBG Program Funds Budgeted	N/A	\$2,233,082.20
Program Funds Drawdown	\$107,707.98	\$107,707.98
Obligated CDBG DR Funds	\$127,887.98	\$127,887.98
Expended CDBG DR Funds	\$107,707.98	\$107,707.98
City of Gary	\$107,707.98	\$107,707.98
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Demolition

Location Description:

Project Activity Areas

Activity Progress Narrative:

Expended \$107,707.98 for the demolition of 15 properties. 13 residential properties with 18 housing units and 2 commercial properties. Paid \$45,469 to Gary Material Supply for the demolition of 913 W. 25th Ave. (\$8,315), 2137 W. 11th Ave. (\$8,875), 1613 Jackson St. (\$7,835), 500 W. 25th Ave. (\$12,750), & 769 Virginia St. (\$7,694). Paid Aavatar Ent. Inc. \$28,280 for the demolition of 4416-18 Jackson St. (\$6,450), 1321 W. 2nd Ave. (\$4,750), 560 Mount St. (\$7,400), & 1185-89 Harrison Blvd. (\$9,680). Paid TRI, Inc. for the demolition of 2390 Central Dr. (\$3,750), 2396 Central Dr. (\$3,750), 1653 W. 11th Ave. (\$11,137.50), 1615 Grant St. (\$5,760), 4635 W. 25th Ave. (\$4,215), & 4707 W. 25th Ave. (\$4,312). Paid J & K Environmental d/b/a Regional Environmental Services \$1,034.48 for removal & disposal of asbestos in the demo of 1653 W. 11th Ave.

Accomplishments Performance Measures

-	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	15	15/27
# of buildings (non-residential)	2	2/0
# of Public Facilities	0	0/0
# of Businesses	0	0/0

This Report Period Total 18 **Cumulative Actual Total / Expected**

NA

46402-

Total 18/27

of Housing Units

	This	s Report Period		Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total Low/M	lod%
# of Households benefitting	0	0	0	0/27	0/0	0/27	0
Activity I continue							
Activity Locations							
Address			City		State	Zip	
1185-89 Harrison Blvd.			Gary		NA	46407-	
1615 Grant St.			Gary		NA	46404-	
1613 Jackson St.			Gary		NA	46407-	
560 Mount St.			Gary		NA	46406-	
4707 W. 25th Ave.			Gary		NA	46406	
4416-18 Jackson St.			Gary		NA	46408-	
2137 W. 11th Ave.			Gary		NA	46404	
2396 Central Ave.			Gary		NA	46407-	
4635 W. 25th Ave.			Gary		NA	46406	
500 W. 25th Ave.			Gary		NA	46407-	
2390 Central Ave.			Gary		NA	46407-	
1653 W. 11th Ave.			Gary		NA	46404-	
913 W. 25th Ave.			Gary		NA	46407-	
769 Virginia St.			Gary		NA	46402-	

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Gary

No Other Funding Sources Found

Total Other Funding Sources

1321 W. 2nd Ave.

Activity Title: Acquisition/Rehabilitation/Resale 1

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

0001 Acquisition/Rehabilitation/Resale

Projected Start Date: Projected End Date:

04/01/2009 04/01/2012

Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LMMI City of Gary

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$220,000.00
Total CDBG Program Funds Budgeted	N/A	\$220,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	(\$375,000.00)	\$0.00
Expended CDBG DR Funds	\$0.00	\$50,637.03
City of Gary	\$0.00	\$50,637.03
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition/Rehabilitation/Resale 1 - Land will be acquired, rehabed and sold to individuals who meet the guidelines up to 120% of AMI. Twenty-five families are expected to benefit from this activity.

Location Description:

Target Project Areas include: -Northern Horace Mann Area- -Ambridge Area- -Downtown West- -Far-East Midtown & Parts East- -Emerson&Aetna- -South Glen Park East- -North Glen Park East- -Midtown- -Midtown East- -Emerson-

Activity Progress Narrative:

All expenditures totaling \$50,637.03 reported in previous quarter have been transferred to Act. #4.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	5/25
# of buildings (non-residential)	0	0/0
# of Parcels acquired by	0	0/0
# of Parcels acquired by admin	0	0/0
# of Parcels acquired voluntarily	0	0/0
Total acquisition compensation to	0	0/220000

This Report Period	Cumulative Actual Total / Expected
Total	Total
0	5/25

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households benefitting	0	0	0	5/0	0/25	5/25	100.00
# of Persons benefitting	0	0	0	15/0	0/75	15/75	100.00

Activity Locations

of Housing Units

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Activity Title: Acquisition/Rehabilitation/Resale 2

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

0001 Acquisition/Rehabilitation/Resale

Projected Start Date: Projected End Date:

04/01/2009 04/01/2012

Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside City of Gary

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total CDBG Program Funds Budgeted	N/A	\$1,000,000.00
Program Funds Drawdown	\$10,714.36	\$61,351.39
Obligated CDBG DR Funds	\$350,921.42	\$350,921.42
Expended CDBG DR Funds	\$10,714.36	\$10,714.36
City of Gary	\$10,714.36	\$10,714.36
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition/Rehabilitation/Resale 2 - Land will be acquired, rehabed and sold to individuals who meet the guidelines of 50% or below of AMI. Eighteen (18) families are expected to benefit from this activity.

Location Description:

Target Project Areas include: -Northern Horace Mann Area- -Ambridge Area- -Downtown West- -Far-East Midtown & Parts East- -Emerson&Aetna- -South Glen Park East- -North Glen Park East- -Midtown- -Midtown East- -Emerson-

Activity Progress Narrative:

Expended \$10,714.36 this quarter from this activity for the purchase of 3700 Lincoln St. Expenditures in the amount of \$50,637.03 transferred from Act. #3 to Act. #4.

Accomplishments Performance Measures

•	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/18
# of buildings (non-residential)	0	0/0
# of Parcels acquired by	0	0/0
# of Parcels acquired by admin	0	0/0
# of Parcels acquired voluntarily	0	0/0
Total acquisition compensation to	0	0/450000

This Report Period	Cumulative Actual Total / Expected
Total	Total
0	0/18

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households benefitting	0	0	0	0/18	0/0	0/18	0
# of Persons benefitting	0	0	0	0/54	0/0	0/54	0

Activity Locations

of Housing Units

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources