Grantee: Gary, IN

Grant: B-08-MN-18-0005

July 1, 2014 thru September 30, 2014 Performance Report



Grant Number: B-08-MN-18-0005	Obligation Date:	Award Date:
Grantee Name: Gary, IN	Contract End Date: 03/13/2013	Review by HUD: Reviewed and Approved
Grant Award Amount: \$3,836,758.00	Grant Status: Active	QPR Contact: Judith Samson
LOCCS Authorized Amount: \$3,836,758.00	Estimated PI/RL Funds: \$230,105.86	
Total Budget: \$4,066,863.86		
Disasters:		
Declaration Number NSP		
Narratives		
Areas of Greatest Need:		
RF CT FR Area of Greatest Need L/M FR SPR RF Ambridge Area Yes 10 87.1% 23.1% 9 109.00 22. 21.3% 7 114.00 21.3% Far-East Midtown & East Y 21.35% South Glen Park East Yes 10 80.0% 21.3 East Yes 10 77.9% 20.8% 4 121.00 20.8% Midtown 20.3% Midtown East Yes 10 78.6% 20.9% 1 118.0	0% Ambridge Area Yes 10 84.0% 22.3% 8 107.0 es 10 78.9% 21.0% 115.00 20.0% Emerson & A % 127.00 20.3% South Glen park East Yes 10 79 n East Yes 10 79.3% 21.1% 3 106.00 20.6% En	0 21.6% Downtown West Yes 10 80.0% etna Yes 10 74.6% 20.0% 6 126.00 5.9% 20.3% 123.00 20.9% North Glen Park
Distribution and and Uses of Funds:		
Activity 1 – Administration - This activity reppurposes for implementation of the grant. Activity 2 – Clearance and Demolition - Demdemolished in the City of Gary that warrant demoli Redevelopment/Demolition Department for this predictivity 3 - Acquisition/Rehabilitation/Resale 1 - Activity 3 - Acquisition/Rehabilitation/Resale 1 - Activity 3 - Acquisition/Rehabilitation/Resale 2 - Activity 4 - Acquisition/Rehabilitation/Rehabilitation/Resale 2 - Activity 4 - Acquisition/Rehabilitation/Rehabi	nolition of slum and blighted structures = \$2,233, tion instead of rehabilitation. Staff will consult wind cess. Equisition, rehabilitation and resale of 2 single far quirements. All work order changes will be approxiquisition, rehabilitation and resale of 14 single far	082.20 Slum and blighted structures will be the the City of Gary nily properties under the 120% AMI = oved by the Director and duly noted for HUD mily properties under the 50% AMI =
Definitions and Descriptions:		
Low Income Targeting:		
Acquisition and Relocation:		
Public Comment:		



Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$4,066,863.86
Total Budget	\$0.00	\$4,066,863.86
Total Obligated	\$0.00	\$4,066,863.86
Total Funds Drawdown	\$6,169.35	\$3,870,786.35
Program Funds Drawdown	\$6,169.35	\$3,835,680.49
Program Income Drawdown	\$0.00	\$35,105.86
Program Income Received	\$0.00	\$35,105.86
Total Funds Expended	\$0.00	\$3,846,685.49
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$575,513.70	\$0.00
Limit on Admin/Planning	\$383,675.80	\$213,805.26
Limit on State Admin	\$0.00	\$213,805.26

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$959,189.50	\$1,399,579.34

Overall Progress Narrative:

This quarter:

3700 Lincoln St. - Contract signed with Contractor - JLJ Construction to begin rehab work. They are to install drain tiles and other miscellaneous work on the property. Tenant has given her 30 day notice to move out of the property.

4569 Lincoln St. - Property was purchased for \$36,000 on July 12, 2014. A lien was placed on the property from the City of Gary for \$2,800 for five (5) years. A promissory note, third soft mortgage & principal residency agreement was recorded.

1173 Arizona St. - Is currently vacant and we are seeking a new tenant for the property for October, 2014.

Project Summary

Project #, Project Title

This Report Period

Program Funds

Drawdown

To Date

Project Funds

Project Funds

Program Funds

Drawdown

Budgeted

Drawdown



0001, Acquisition/Rehabilitation/Resale	\$6,169.35	\$1,623,540.07	\$1,418,852.86
0002, Demolition	\$0.00	\$2,229,115.09	\$2,209,931.44
0003. Administration	\$0.00	\$214.208.70	\$206.896.19



Activities

Project # / Title: 0001 / Acquisition/Rehabilitation/Resale

Grantee Activity Number: 3

Activity Title: Acquisition/Rehabilitation/Resale 1

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

0001 Acquisition/Rehabilitation/Resale

Projected Start Date: Projected End Date:

04/01/2009 04/01/2012

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

National Objective: Responsible Organization:

NSP Only - LMMI City of Gary

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$223,960.73
Total Budget	\$0.00	\$223,960.73
Total Obligated	\$0.00	\$223,960.73
Total Funds Drawdown	\$6,169.35	\$199,554.08
Program Funds Drawdown	\$6,169.35	\$199,554.08
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$187,848.79
Match Contributed	\$0.00	<u></u>

Match Contributed \$0.00

Activity Description:

Acquisition/Rehabilitation/Resale 1 - Land will be acquired, rehabed and sold to individuals who meet the guidelines up to 120% of AMI. Two families are expected to benefit from this activity.

Location Description:

Target Project Areas include: -Northern Horace Mann Area- -Ambridge Area- -Downtown West- -Far-East Midtown & Parts East- -Emerson&Aetna- -South Glen Park East- -North Glen Park East- -Midtown- -Midtown East- -Emerson-

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	7/2
# of buildings (non-residential)	0	0/0
# of Parcels acquired by	0	0/0
# of Parcels acquired by admin	0	0/0
# of Parcels acquired voluntarily	0	0/0
Total acquisition compensation to	0	0/0

This Report Period Cumulative Actual Total / Expected

	Total	Total
# of Housing Units	0	2/2
# of Singlefamily Units	0	2/2

Beneficiaries Performance Measures

	inis Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

This Report Period Cumulative Actual Total / Expected Low Mod Total Low Mod Total Low/Mod% # of Households 0 0 0/0 2/2 2/2 100.00 # of Persons 0 0 0 15/0 0/0 15/0 100.00 # Owner Households 0 0 0/0 2/2 2/2 100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 4

Activity Title: Acquisition/Rehabilitation/Resale 2

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

0001 Acquisition/Rehabilitation/Resale

Projected Start Date: Projected End Date:

04/01/2009 04/01/2012

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside City of Gary

Overall	Jul 1 thru Sep 30, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,399,579.34
Total Budget	\$0.00	\$1,399,579.34
Total Obligated	\$0.00	\$1,399,579.34
Total Funds Drawdown	\$0.00	\$1,228,311.92
Program Funds Drawdown	\$0.00	\$1,219,298.78
Program Income Drawdown	\$0.00	\$9,013.14
Program Income Received	\$0.00	\$34,705.86
Total Funds Expended	\$0.00	\$1,213,512.03
City of Gary	\$0.00	\$1,213,512.03
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition/Rehabilitation/Resale 2 - Land will be acquired, rehabed and sold to individuals who meet the guidelines of 50% or below of AMI. Fourteen (14) families are expected to benefit from this activity.

Location Description:

Target Project Areas include: -Northern Horace Mann Area- -Ambridge Area- -Downtown West- -Far-East Midtown & Parts East- -Emerson&Aetna- -South Glen Park East- -North Glen Park East- -Midtown- -Midtown East- -Emerson-

Activity Progress Narrative:

Sold 4569 Lincoln St. for \$36,000 on July 12, 2014

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	9/14
# of buildings (non-residential)	0	0/0
# of Parcels acquired by	0	0/0



# of Parcels acquired by admin	0	0/0
# of Parcels acquired voluntarily	0	0/0
Total acquisition compensation to	0	0/0

	This Report Period	Cumulative Actual Total / Expected			
	Total	Total			
# of Housing Units	1	10/14			
# of Singlefamily Units	1	10/14			

Beneficiaries Performance Measures

	This Report Feriod		Cultiviative Actual Total / Expected		Cleu		
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	Ini	inis Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Low/Mod%			
# of Households	0	1	1	5/14	5/0	10/14	100.00		
# of Persons	0	0	0	0/0	0/0	0/0	0		
# Owner Households	0	1	1	5/14	5/0	10/14	100.00		

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

